

1000 BURLINGTON STREET, NORTH KANSAS CITY, MO 64116 1-816-474-5210 TOLL FREE 1-800-892-TUBE

ATLAS TUBE, DIVISION OF ZEKELMAN INDUSTRIES

Certified Test Report

Customer: SPS - Longview 4750 West Marshall Avenue LONGVIEW TX 75604-4817	Size: 04.00X06.00 Gauge: 3/16 Date: 12/08/2022	Customer Order No: 4500540959 Delivery No: 85325682 Load No: 7259556	Customer Part No: 6660040018820 Length: 20 FT
	Specification: ASTM A500-21 Gr.B/C		

 Heat No
 Yield KSI
 Tensile KSI
 Elongation % 2 Inch 32.50

 11586D
 57.6
 72.4
 32.50

٧ MO ÇR NI CU 0.0000 \$1 S 0.0000 0.0600 MN 0.0100 0.0300 0.0090 Heat No 0.0070 0.0100 0.7500 0.1900 11586D

This material was melted & manufactured in the U.S.A. This material meets the Buy America requirement of 23 CFR 635.410. Coil Producing Mill: UNITED STATES STEEL, Granite City, IL

We hereby certify that all test results shown in this report are correct as contained in the records of our company. All testing and manufacturing is in accordance to A.S.T.M. parameters encompassed within the scope of the specifications denoted in the specification and grade tiles above. This product was manufactured in accordance with your purchase order requirements.

This material has not come into direct contact with mercury, any of its compounds, or any mercury bearing devices during our manufacturing process, testing, or inspections.

This material is in compliance with EN 10204 Section 4.1 Inspection Certificate Type 3.1

Tensile test completed using test specimen with 3/4" reduced area.

ATLAS TUBE, DIVISION OF ZEKELMAN INDUSTRIES

Jonathan Wolfe Quality Assurance Manager