

ATLAS TUBE, DIVISION OF ZEKELMAN INDUSTRIES
Certified Test Report

	Size: 04.00X06.00	Customer Order No:	Customer Part No:
	Gauge: 5/16	4500542506	6660040031340
	Date: 01/09/2023	Delivery No: 89990846 Load No: 7261524	Length: 40 FT
Specification: ASTM A500-21 Gr.B/C			

Heat No	Yield KSI	Tensile KSI	Elongation % 2 Inch
11528C	58.1	70.7	33.50

Heat No	C	MN	P	S	SI	CU	NI	CR	MO	V
11528C	0.2100	0.7700	0.0040	0.0050	0.0100	0.0500	0.0200	0.0600	0.0000	0.0000

This material was melted & manufactured in the U.S.A. This material meets the Buy America requirement of 23 CFR 635.410.
 Coil Producing Mill: UNITED STATES STEEL, Granite City, IL


We hereby certify that all test results shown in this report are correct as contained in the records of our company. All testing and manufacturing is in accordance to A.S.T.M. parameters encompassed within the scope of the specifications denoted in the specification and grade tiles above. This product was manufactured in accordance with your purchase order requirements.

This material has not come into direct contact with mercury, any of its compounds, or any mercury bearing devices during our manufacturing process, testing, or inspections.

This material is in compliance with EN 10204 Section 4.1 Inspection Certificate Type 3.1

Tensile test completed using test specimen with 3/4" reduced area.

ATLAS TUBE, DIVISION OF ZEKELMAN INDUSTRIES



Jonathan Wolfe
 Quality Assurance Manager